



# REFERENDUM PROJECT UPDATES

## What is Happening with the Construction Projects?



As we move forward in our school year, we're excited to share the latest updates on the referendum projects across both the high school and elementary school sites. This month we are focusing on the high school as there has been some increased movement at that site. As always, we thank our students, staff, parents, and community for being an essential part of our district's success.

### High School Work Completed

Recent progress across the high school project site continues to move us forward. Erosion control measures have been installed to protect the area and support ongoing construction. Crews have completed the long jump, triple jump, and pole vault runs for the track season come springtime. New sod has been placed on the site where the field events have been completed. In addition, excavation for the east half of the retaining wall is now finished, marking another milestone.

### High School Work Ongoing

Construction activity continues to progress steadily across the site. Crews are completing selective site demolition to prepare for upcoming phases of work. At the fitness addition area, excavation and soil corrections are underway, along with installation of the sanitary sewer main and tie-ins to the existing system. Work is also progressing on the east half of the retaining wall, where crews are currently forming and pouring the footings.

### High School Work Upcoming

Looking ahead, several key activities are scheduled to begin in the coming weeks. Crews will replace the grease interceptor as part of ongoing infrastructure improvements. At the fitness additional area, building pad preload operations will get underway to prepare for future construction. Work will also advance on the retaining wall, including foundation wall construction, drain tile installation, and backfilling on the east half, as well as excavation, footings, and foundation wall work on the west half. Additionally, excavation in career and technical education addition area is set to begin, marking another major step forward for the project.

To stay up to date on the current project site, the District and KA have set up a time-lapse camera to catch all day-to-day updates on site. This is located on the District webpage which can be found at [bit.ly/WSconstruction](https://bit.ly/WSconstruction). Check it out!

